

**Customer:** GE Clemson Conversion

**Location:** Berlin, GERMANY

**Time & Duration:** 30 Days

**Technical Description:** Clemson Wind Turbine Test Facility

Reference: GE Clemson Conversion 14-215 / 1.1.4



### Job Description

Clemson Wind Turbine Test Facility – Electrical Distribution – Determination service work.

### INP Tasks

- Labor and material to disconnect (10) MV power cables, control cables and terminations
- Reroute (10) MV motor lead power cables
- Replace (30) terminations
- Disconnect and reconnect control cables, label tie wrap and secure control cables
- Megger test and check out of all cables /terminations replaced/reworked by INP
- Engineering supervision
- Hi-Pot testing
- Site supervision

---

#### MEXICO

INP Mexico S.A de C.V  
Fray Junipero Serra #2450  
Suite 501  
Pabellón Cooperativo Juriquilla  
76230 Queretaro  
Mexico

Tel. +52 442 3930703  
mexico@inp-e.com

#### USA

INP North America Inc.  
11390 Old Roswell Rd.  
Suite 126  
Alpharetta, GA 30009  
USA

Tel. +1 678 527-1400  
Fax +1 678 527-1410  
us@inp-e.com

#### CANADA

INP Canada Inc.  
2275 Upper Middle Rd E  
Suite 101  
Oakville, Ontario L6H 0C3  
Canada

Tel. +1 289 291-5264  
canada@inp-e.com